



BLACKSTONE **QUALITY CONTROL** PROGRAM

SYSTEM SERIAL #:

1) Visually inspect all components for damage

COMPLETED:

2) Place markings on individual components:

- Blackstone Saunas Name
- Input Ratings in Volts, Watts, Frequency
(both control panel & relay box will be marked)
- Date of Manufacture
- Serial Number
- ETL Mark
- Warnings in both French & English
- Heaters will be marked with both "top" and "bottom" markings
- Heater lines and connections
- Control
- Temperature Sensor
- Relay Box

COMPLETED:

3) Install Electrical components in relay box as per wiring diagram.

COMPLETED:

4) Connect Entire System for electrical checks

- Dielectric Voltage Withstand Test
- Grounding Continuity Test

COMPLETED:

5) Prepare Owners Manual & Package for Shipping or Transport

COMPLETED:

Blackstone Saunas Approved Agent

Name: _____

Signature: _____

Date: ____/____/____

This system has been fully prepared and meets Blackstone Saunas' requirements